EXTENSION OF TIME PROPOSAL

Sl.No	Item	Description
1	Name of Work	Improvements to Mallasandra Govt School Compound other development Works in Mallasandra Ward No.13, Shettyhalli Sub Division
2	Estimate Cost	Rs. 50.00 Lakh
3	Job Code	013-17-000076
4	P-Code	P-3176
5	A S No.	EE/Das/PD/AS/39/17-18
6	T.S. No	CE/TS/367/17-18
7	Work Order /Aggreement NO.	BBMP/EE/PD/WO/035/17-18 dt 28-02-18
8	Tender Premium	KRIDL
9	Stipulated Time for completion of work	120 Days
10	Targeted Monthly Progress	—
11	Progress Achived Till date	95%
12	Reasons of delay	During work order, School exams were going on, in oder to avoid inconvience to Childern and in view of safty, work is carried out after completion of exams and during summer holidays, Hence work is delayed.
13	Time Extension Requsted	Yes (56 days)
14	Assistant Executive Engineer's Recommendation	Recommended Without penalty.
15	Executive Engineer's Recommendation	
16	Superintending Executive Engineer's Recommendation	—
17	Chief Engineer's Recommendation	—
18	Time Extension Granted	Yes
19	Conditions imposed if any	—

Asst. Engineer

Asst.Executive Engineer

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

Executive Engineer

EXECUTIVE ENGINEER (Project)
Project Division
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-73.